



CALIBRE PROFESSIONAL SERVICES PTY LTD

DATE: ...22/02/2023

PLAN FOR CONSTRUCTION





MAINTENANCE STRUCTURE SCHEDULE									
LINE	CHAINAGE	TYPE	DN RISER	COVER CLASS	MATERIAL (PVC, CAST IN-SITU, ETC)	MC DEFLECTION ANGLE	COMMENTS (BRAND, DTC, OTHER INFO)		
1/2	0.00	EXISTING MH	1.050	В	CAST IN-SITU	N/A	EXISITNG 1050 MH WITH DN225 & DN150 INLETS. DN150 INLET TO BE ADJUSTED		
1	70.55	MC	0.600	В	PP	90	AWASHAFT PP600, EZIPIT 600 OR APPROVED EQUIVALENT		
1	99.28	MC	0.600	В	PP	21	AWASHAFT PP600, EZIPIT 600 OR APPROVED EQUIVALENT		
1/3	118.61	MH	1.050	В	CAST IN-SITU	N/A	DTC-2203 / SEW-1304		
1	126.02	MC	0.600	В	PP	46	AWASHAFT PP600, EZIPIT 600 OR APPROVED EQUIVALENT		
1	152.14	END	N/A	N/A	N/A	N/A	END TO BE CAPPED FOR FUTURE EXTENSION		
2	55.95	TMS	0.225	В	UPVC	N/A	'AMYROO' TYPE OR EQUIV.		
3	116.72	MC	0.600	D	PP	90	AWASHAFT PP600, EZIPIT 600 OR APPROVED EQUIVALENT		
3	139.96	TMS	0.225	В	UPVC	N/A	'AMYROO' TYPE OR EQUIV.		

285 SIXTH AVENUE,

		AUSTRAL	
WORK AS CONSTRUCTED CERTIFICATION	Sydney S'	DNEY WATER CORPORATION	
DEVELOPER	<u>WAT&R</u>		
CONSTRUCTOR	Case No. 202472WW	SHT 2 OF 3 SHTS.	
COMPLETED W.A.C. PREPARED			
DESIGNER I CERTIFY THAT THE WORKS HAVE BEEN CONSTRUCTED IN ACCORDANCE WITH THE WORK AS CONSTRUCTED DRAWINGS	SYDNEY WATER CORPORATION FOR DETAILS OF SERVICES SEE SHEET 1		